


Anderson Bond Project Monthly Project Report

March 2020 | Karen Hedglin



Scope

Design Process



- The State has issued our building permit
- Project is out for bid as of 3/23 with bids opening 4/21
- Discuss “finishes board” process



Schedule

- Guaranteed Maximum Price at special April board meeting (the last week of the month) for contract approval
- Construction Start in June
 - Summer 2020 will include work in kitchen, gym at fire wall, music room and bleacher addition if budget allows, to prepare for Summer 2021 work



Budget

- Guaranteed Maximum Price at special April board meeting TBD (the last week of the month) for contract approval
- Recommend proceeding with Commissioning contract with Elkhorn Commissioning for \$30,550
- eRate share for bond project will be \$45,206.54



Communication

- Public meeting for construction updates TBD May
- Need to set a date for Groundbreaking ceremony, if any

